

# Ongoing 2021 CIP Project: Long Branch Creek Erosion Control



- **Project Scope:**

- In 2019, Halff Associates, Inc., conducted an erosion study for Long Branch Creek along Scott Dr.
- Results of the study identified several locations along the western bank where erosion control measures could stabilize the ongoing erosion of private property.

- **Project Schedule/Status:**

- In 2021, Council approved a Task Authorization with Halff & Associates Inc. to design the project.
- Halff & Associates Inc. is working towards 60% design.
- Geotechnical Report is complete.
- In January 2023, in order to preserve residents' backyard properties, staff directed Halff to redesign the project using a combination 9-ft tall gabion gravity wall and a 3H:1V soil backslope; a supplemental TA has been executed.



- **Funding:**

- GO Bond 2021: \$2,735,000
- Expenses/ Encumbrances: - \$299,356
- **Balance Remaining: \$2,435,644**



# Ongoing 2021 CIP Project: Long Branch Creek Erosion Control



4105 Scott Drive Site



4013 & 4021 Scott Drive Sites