

Ongoing 2018 CIP Project: Chiesa Rd – Miller to Dalrock



- **Project Scope:**

- Reconstruct existing 2-lane asphalt roadway into a 4-lane divided concrete roadway with drainage system, and incidental water and sewer replacement.
- Also includes sidewalks and street lighting.

- **Project Schedule/Status:**

- Huitt-Zollars Inc. is design engineer; fee is \$891,160.
- Prime Time Group Inc is negotiating for ROW acquisition.
- Neighborhood Planning is researching history of Chiesa Rd corridor, and will be conducting neighbor interviews in May.
- Plans are at 60% completion and under review.
- \$5.47M in MCIP funds available when Miller Rd reimbursed.
- Design anticipated to be complete in FY23 Q4; utility coord through FY24 Q2; construction anticipated in FY24 Q3.



- **Funding:**

- GO Bond 2018: \$7,326,160
- Revenue Bonds: \$500,000
- Expenses/ Encumbrances: \$995,980
- **Funds Available: \$6,830,172**