Ongoing 2015 / 2021 CIP Project: Merritt Road Interconnector

Project Scope:

- Council selected bridge design & lighting option
- Design & construction of 4-lane divided roadway that provides direct connection between PGBT & Chiesa Rd
 - Includes right-of-way acquisition, pavement, sidewalks & bike lanes, bridge over Muddy Creek, drainage system, street trees, and decorative street lighting.

CHICATE SO AND THE STATE OF THE

Project Schedule/Status:


- Project recently awarded Surface Transportation Block Grant (STBG).
- STBG administered by TxDOT Advance Funding Agreement (AFA) on tonight's agenda (Item 7D).
- STBG has environmental requirements that have delayed expected design completion date to 2027 (worst case).

Ongoing 2015 / 2021 CIP Project: Merritt Road Interconnector

Project Schedule/Status (cont'd):

- Design is 60% complete. After AFA signed by TxDOT, environmental study can commence:
 - Study determines whether USACE Individual Permit or USACE Nationwide General Permit will apply.
- Jackson-Shaw, a Dallas real estate developer, is planning a light industrial tract east of PGBT both north & south of Merritt Rd Interconnector.
 - Jackson-Shaw to construct 1100 LF of roadway.
- Apply to USACE and obtain permit.
- Worst case (Individual Permit), design anticipated to be completed in 2027, when construction can begin.
- Construction is anticipated to be completed in 2028 / 2029 (worst case).





Ongoing 2015 / 2021 CIP Project: Merritt Road Interconnector

Funding Sources:

o GO Bond 2015: \$1,031,015

o GO Bond 2021: \$2,000,000

Street & Park Escrow: \$468,985

o MCIP: \$1,330,000

o STBG: \$14,000,000

o DART / Industrial Realloc. \$1,559,000

Total Funds: \$20,389,000


Expenses/Encumbrances: - \$1,426,844

Remaining Funding: \$18,962,156

Construction Costs (2027, assume 5% inflation)

Estimated Constr. Cost: \$27,290,026(from PGBT to Chiesa Rd)





• Funding:

Jackson-Shaw Est. Value: - \$4,532,000

Net Est. Cost to City: \$22,758,026

Est. Funding Gap: \$3,794,870